QC ABSTRACT

NAME OF WORK: Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Block(400*150*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	PCC(M15)	Compressive Strength(7days and 28days)	6 set /101-150 cum	135.08	12	12
8	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

9	BM	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
10	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
11	BITUMEN	Ductility	One Test		1	1
		Softening Point	One Test		1	1
		Penetration	One Test		1	1
		Flash Point	One Test		1	1
		Fire Point	One Test		1	1
12	TACK COAT	Rate of spread	One Test		1	1

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-04-12-17** **Date: 12-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-12-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	10-12-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.1	–
2	Finess by Air permeablity method (m^2/kg,Min)	284.5	225m^2/kg, Min
3	Density (gm/cc)	3.13	–
4	Standard Consistency (%)	28%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	CP-2021-04-12-17 **Date: 07-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-12-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	10-12-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-04-12-17** **Date: 12-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	09-12-20
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	09-12-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	214	214	1.4	98.6	90-100
3	20 mm	7254	7468	49.8	50.2	30-70
4	10 mm	4442	11910	79.4	20.6	10-35
5	4.75 mm	2685	14595	97.3	2.7	0-5
6	Pan	405	15000	100.0	0	---

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date.....

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-04-12-17** **Date: 12-12-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	10.6	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.3	
3	Specific Gravity	2.64	–
4	Bulk Density(Loose) (Kg/l)	1.49	–
5	Bulk Density(Compacted) (Kg/l)	1.52	–
6	Water Absorption(%)	0.17	–

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-04-12-17** **Date: 11-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-12-20
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	09-12-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	237	237	4.7	95.3	90-100
3	10 mm	2544	2781	55.6	44.4	25-55
4	4.75 mm	2107	4888	97.8	2.2	0-10
5	Pan	112	5000	100	0	-

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro
Sig.....
Date.....
BANGALORE

M : 9972924526 | Tel: +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-04-12-17** **Date: 11-12-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	10.7	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.4	
3	Specific Gravity	2.65	_
4	Bulk Density(Loose) (Kg/l)	1.53	_
5	Bulk Density(Compacted) (Kg/l)	1.57	_
6	Water Absorption(%)	0.19	_
7	Aggregate crushing Value(%)	25.6	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	22.5	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-04-12-17** **Date: 11-12-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer's Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 09-12-20

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 09-12-20

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date.....

M : 9972924526 | Tel: +91-80-23244801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-04-12-17** **Date: 11-12-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT ON PHYSICAL REQUIREMENTS OF SOLID CONCRETE BLOCKS

Lab ID	:	**CP-2021-04-12-17** **Date: 26-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-12-20
Sample Type/Size	:	Solid concrete blocks size (400X150X200)mm
Reference to BIS codes	:	IS : 2185 (Part 1) : 2005(RA 2010) Concrete Masonry Specification Part 1:Hollow and Solid Concrete Blocks (Dimensions -Annex-B, Clause 9.2 and 10 , Block density Annex -C Clause 9.3 and10, Compressive strength Annex -D Clause 9.4 and 10, Water absorption Annex -E Clause 9.5 and 10)
Date of test	:	24-12-20

BLOCK DENSITY:

Sl. No.	Measurement of overall Dimensions of Individual Blocks			Overall Volume of the Block in Cubic Centimetres	Weight of Oven Dried Block in Kilograms to the nearest 10 Gram	Block Density in Kg/cum*10^6	Avg.Block Density in (Kg/cum)	As per IS 2185(Part 1) :2005 (RA 2010)
	Length	Breadth	Height					
	mm	mm	mm	(Cm^3)	Kg	Kg/m^3	Kg/m^3	
1	402	150	198	11939	33.187	2779.6	2717.9	Not less than 1800Kg/m^3
2	404	149	201	12099	33.155	2740.2		
3	402	151	199	12080	31.816	2633.8		

WATER ABSORPTION:

Sl. No.	Wet weight after water absorption	Dry weight (Oven dry)	Water Absorption	Avg.Water Absorption	As per IS 2185(Part 1):2005 (RA 2010)
	kg	kg	%	%	
1	33.91	32.25	4.89	4.25	Shall not be more than 10% by mass
2	33.57	32.14	4.28		
3	33.44	32.24	3.59		

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : **CP-2021-04-12-17** **Date: 26-12-20**

DIMENSION ANALYSIS

Sl.no	Length mm	Breadth mm	Height mm	Requirement as per IS 2185(Part 1):2005
1	403	152	202	Length : ± 5mm Breadth : ± 3mm Height : ± 3mm
2	400	149	201	
3	399	151	202	
4	400	153	203	
5	403	152	199	
6	399	149	201	
7	402	150	202	
8	402	150	201	
9	402	151	202	
10	402	149	199	
11	402	152	199	
12	403	153	201	
13	403	152	199	
14	400	152	202	
15	399	151	201	
16	401	150	203	
17	402	153	203	
18	399	151	201	
19	401	152	202	
20	400	152	203	
Average of 20	**401**	**151**	**201**	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

Lab ID : **CP-2021-04-12-17** **Date: 26-12-20**

COMPRESSIVE STRENGTH:

Sl. No.	Size of solid block		Area	Failure Load	Compressive strength	Average Compressive strength
	Length	Breadth				
	mm	mm	(mm^2)	(KN)	N/mm^2	(N/mm^2)
1	403	152	61367	254.0	4.1	4.6
2	400	149	59797	265.1	4.4	
3	399	151	60270	292.6	4.9	
4	400	153	60963	285.6	4.7	
5	403	152	61290	287.9	4.7	
6	399	149	59669	281.1	4.7	
7	402	150	60443	276.4	4.6	
8	402	150	60133	283.7	4.7	

As per IS Requirements (Table 2, Clause 5.1, 5.2 and 9.4)

Compressive strength		
Grade	Minimum average	Minimum Individual units.
C (5.0)	5.00 N/mm^2	4.00 N/mm^2
C (4.0)	4.00 N/mm^2	3.20 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID	:	**CP-2021-04-12-17** **Date: 18-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	14-12-20
Sample Type /Size	:	Precast Cover Slab (100mm)
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete
Date of test	:	14/12/2020

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	80.9	18.1	16.8	21.0
2	Cover Slab-2	75.49	100.52	1.122	4475	82.3	18.4	17.1	21.4
3	Cover Slab-3	75.50	100.51	1.118	4476	81.5	18.2	16.9	21.2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 26/12/2020**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	26/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/12/2020	26/12/2020	151.32 X 151.70 X 150.00	22955	9.060	275.6	12.0	12.2
2	PCC	M15	19/12/2020	26/12/2020	151.09 X 149.68 X 150.98	22615	8.126	276.2	12.2	
3	PCC	M15	19/12/2020	26/12/2020	150.24 X 151.98 X 151.80	22834	8.685	282.6	12.4	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Page 1/1
****End of Report****

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 16/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	16/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/12/2020	16/01/2021	149.80 X 151.55 X 149.68	22702	**8.721**	401.5	17.7	17.4
2	PCC	M15	19/12/2020	16/01/2021	150.18 X 150.33 X 149.33	22576	**8.181**	388.9	17.2	
3	PCC	M15	19/12/2020	16/01/2021	151.33 X 150.58 X 150.76	22788	**8.334**	391.2	17.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 26/12/2020**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	26/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/12/2020	26/12/2020	150.40 X 150.39 X 151.75	22620	9.060	280.5	12.4	12.6
2	PCC	M15	19/12/2020	26/12/2020	149.76 X 150.05 X 150.17	22473	8.126	288.3	12.8	
3	PCC	M15	19/12/2020	26/12/2020	151.44 X 151.58 X 150.11	22956	8.685	285.8	12.4	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 16/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	16/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/12/2020	16/01/2021	151.09 X 150.98 X 149.99	22812	8.721	401.5	17.6	17.5
2	PCC	M15	19/12/2020	16/01/2021	151.06 X 149.25 X 151.19	22546	8.181	385.3	17.1	
3	PCC	M15	19/12/2020	16/01/2021	149.48 X 151.15 X 149.38	22595	8.334	403.4	17.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 28/12/2020**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	23-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	28/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/12/2020	28/12/2020	149.39 X 149.87 X 151.85	22389	9.060	282.9	12.6	12.7
2	PCC	M15	21/12/2020	28/12/2020	151.59 X 149.33 X 151.51	22637	8.126	284.4	12.6	
3	PCC	M15	21/12/2020	28/12/2020	151.60 X 150.63 X 150.73	22835	8.685	293.5	12.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 18/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	23-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	18/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/12/2020	18/01/2021	151.43 X 151.53 X 151.31	22947	8.721	410.5	17.9	17.5
2	PCC	M15	21/12/2020	18/01/2021	150.03 X 151.03 X 150.28	22659	8.181	394.0	17.4	
3	PCC	M15	21/12/2020	18/01/2021	150.64 X 150.11 X 149.13	22613	8.334	387.7	17.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-04-12-17** **Date: 28/12/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer's Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 23-12-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/12/2020	28/12/2020	151.50 X 149.23 X 150.21	22609	9.060	273.8	12.1	12.3
2	PCC	M15	21/12/2020	28/12/2020	149.70 X 150.10 X 150.14	22470	8.126	286.6	12.8	
3	PCC	M15	21/12/2020	28/12/2020	151.61 X 149.55 X 149.58	22673	8.685	276.0	12.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer Vidyaranyapura Sub Division RBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 18/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	23-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	18/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	21/12/2020	18/01/2021	151.86 X 149.62 X 150.02	22723	**8.721**	389.8	17.2	17.6
2	PCC	M15	21/12/2020	18/01/2021	151.95 X 151.16 X 151.30	22969	**8.181**	407.2	17.7	
3	PCC	M15	21/12/2020	18/01/2021	150.14 X 150.95 X 150.84	22664	**8.334**	406.8	17.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-04-12-17** **Date: 29/12/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer's Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 24-12-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	22/12/2020	29/12/2020	150.15 X 151.08 X 150.86	22684	9.060	272.4	12.0	12.2
2	PCC	M15	22/12/2020	29/12/2020	151.05 X 149.48 X 149.85	22578	8.126	272.1	12.1	
3	PCC	M15	22/12/2020	29/12/2020	151.54 X 150.07 X 149.94	22741	8.685	282.6	12.4	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 19/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	19/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	22/12/2020	19/01/2021	150.16 X 150.28 X 149.37	22565	**8.721**	392.3	17.4	17.5
2	PCC	M15	22/12/2020	19/01/2021	151.94 X 149.09 X 150.37	22653	**8.181**	394.2	17.4	
3	PCC	M15	22/12/2020	19/01/2021	150.20 X 151.25 X 149.33	22717	**8.334**	404.9	17.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No. CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-04-12-17** **Date: 29/12/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer's Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 24-12-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/12/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	22/12/2020	29/12/2020	151.31 X 151.48 X 151.34	22921	9.060	279.2	12.2	12.5
2	PCC	M15	22/12/2020	29/12/2020	149.20 X 149.28 X 149.10	22272	8.126	282.4	12.7	
3	PCC	M15	22/12/2020	29/12/2020	150.76 X 151.25 X 151.65	22802	8.685	288.7	12.7	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-04-12-17** **Date: 19/01/2021**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-12-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	19/01/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	22/12/2020	19/01/2021	150.25 X 149.47 X 151.40	22458	**8.721**	401.2	17.9	17.5
2	PCC	M15	22/12/2020	19/01/2021	150.60 X 150.52 X 149.52	22668	**8.181**	396.5	17.5	
3	PCC	M15	22/12/2020	19/01/2021	151.44 X 151.70 X 151.19	22973	**8.334**	392.6	17.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

TEST RESULTS OF GRADATION FOR WMM

Lab ID : **CP-RW-2021-04-12-17** **Date: 28-12-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 26-12-20

Type of Mix : WMM (Wet Mix Macadam)

Date of Test : 26-12-20

Oven Dry Weight : 11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST RESULTS OF GRADATION FOR WMM

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 30-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	28-12-20
Type of Mix	:	WMM (Wet Mix Macadam)
Date of Test	:	28-12-20
Oven Dry Weight	:	11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	**CP-RW-2021-04-12-17**	**Date: 28-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).	
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043	
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	26-12-20	
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)	
Date of Test	:	26-12-20	

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 28-12-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	26-12-20
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of Test	:	26-12-20

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 07-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer's Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	05-01-21
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of Test	:	05-01-21

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	**64**	60 to 70
2	Softening Point, °C	**51.2**	Min. 40°C
3	Ductility, cm	**98**	Min. 75cm
4	Flash point, °C	**245**	Min. 220°C
	Fire point, °C	**272**	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

TEST RESULTS OF GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 11-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-01-21
Type of Mix	:	BM-Plant (Bituminous Macadam)
Date of Test	:	09-01-21
Weight of Sample(gm)	:	5000

IS Sieve Size(mm)	Weight Retained(gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0	100	100
19	165	165	3.3	96.7	90-100
13.2	512	677	13.5	86.5	56-88
4.75	2759	3436	68.7	31.3	16-36
2.36	911	4347	86.9	13.1	4-19
0.3	358	4705	94.1	5.9	2-10
0.075	232	4937	98.7	1.3	0-8
PAN	63	5000	100.0	0.0	0

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyepura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS MACADAM

Lab ID	:	**CP-RW-2021-04-12-17**	**Date: 12-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).	
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043	
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	09-01-21	
Type of Mix	:	BM (Bituminous Macadam)	
Date of Test	:	09-01-21	

Table 500-6 : Physical Requirements fo Coarse Aggregate for Bituminous Macadam

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	13.8	Combined Flakiness & Elongation Index for BM is Maximum 35%	IS:2386 Part I
	Elongation Index	7.2		
Strength	Aggregate Impact Value	25.2	Maximum 30%	IS:2386 Part IV
Specific gravity	Specific gravity	2.51	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.17	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 12-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-01-21
Type of Mix	:	BM(Bitumnous Macadam)
Date of Test	:	09-01-21
Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

TESTS RESULTS ON STABILITY OF MIX

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 12-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	09-01-21
Type of Mix	:	BM (Bituminous Mecadam)
Date of Test	:	09-01-21

The results of the tests conducted on the Bituminous Macadam mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.29	11.82	9KN(Min)
2	Marshal flow at 60°C, mm	3.54	3.87	2-4
3	Percent air Voids	4.56	4.17	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.54	14.76	13-15
5	Percent Voids filled with Bitumen(VFB %)	68.98	70.28	65-75
6	Density, g/cc	2.42	2.40	–

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-RW-2018-** **Date: 22-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Date of Receipt	:	21-01-21
Type of Mix	:	BM (Bituminous Macadam)
Date of Test	:	21-01-21

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	470	465
3	Bitumen percentage	$\frac{A-B}{A}$ X 100	6	7.00
4	Average percentage	%	6.50	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Lab ID : **CP-RW-2018-** **Date: 22-01-21**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 470 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	38	38	8.1	91.9	90-100
13.2	147	185	39.4	60.6	56-88
4.75	191	376	80.0	20.0	16-36
2.36	28	404	86.0	14.0	4-19
0.3	32	436	92.8	7.2	2-10
0.075	31	467	99.4	0.6	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 465 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	38	38	8.2	91.8	90-100
13.2	147	185	39.8	60.2	56-88
4.75	191	376	80.9	19.1	16-36
2.36	28	404	86.9	13.1	4-19
0.3	28	432	92.9	7.1	2-10
0.075	30	462	99.4	0.6	0-8

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

End of Report

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : CP-RW-2021-04-12-17 **Date: 18-01-21**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-01-21

Type of Mix : BC-Plant (Bituminous Concrete)

Date of Test : 15-01-21

Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Type of Mix	:	BC(Bitumenous Concrete)
Date of Test	:	15-01-21

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Type of Mix	:	BC (Bituminous Concrete)
Date of Test	:	15-01-21

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
End of Report

TESTS RESULTS ON STABILITY OF MIX

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Type of Mix	:	BC (Bituminous Concrete)
Date of Test	:	15-01-21

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2021-04-12-17** **Date: 23-01-21**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).

Agency : Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043

Customer Reference : BBMP/EE/BTP/WO/156/2020-21

Source of Sample : Sample supplied by Agency

Date of Receipt : 22-01-21

Type of Mix : BC (Bituminous Concrete)

Date of Test : 22-01-21

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	477	476
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.60	4.80
4	Average percentage	%	4.7	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Lab ID : **CP-RW-2021-04-12-17** **Date: 23-01-21**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 477

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.8	86.2	70-88
4.75	112	178	37.3	62.7	53-71
2.36	88	266	55.8	44.2	42-58
1.18	29	295	61.8	38.2	34-48
0.6	11	306	64.2	35.8	26-38
0.3	46	352	73.8	26.2	18-28
0.15	45	397	83.2	16.8	12-20
0.075	55	452	94.8	5.2	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 476

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.4	62.6	53-71
2.36	88	266	55.9	44.1	42-58
1.18	29	295	62.0	38.0	34-48
0.6	11	306	64.3	35.7	26-38
0.3	46	352	73.9	26.1	18-28
0.15	45	397	83.4	16.6	12-20
0.075	55	452	95.0	5.0	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID	:	**CP-RW-2021-04-12-17** **Date: 23-01-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Package-2, Includes 4 Works 1) Asphalting to Roads at Balaji Layout and Surrounding areas in Ward No 11(Kuvempunagara) 2) Asphalting to Roads at Singapura and Surrounding Areas in Ward No 11 (Kuvempunagara) 3) Asphalting to Roads at Bharathnagara and Surrounding Areas in Ward No 11 (Kuvempunagara) 4) Asphalting to Roads at Kuvempunagara and Surrounding Areas in Ward No 11 (Kuvempunagara).
Agency	:	Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043
Customer Reference	:	BBMP/EE/BTP/WO/156/2020-21
Sample Condition	:	Satisfactory
Date of Receipt	:	22-01-21
Type of Mix	:	Tack coat
Date of Test	:	22-01-21

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.78	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.803	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL|
GEO TECHNICAL| PROJECT MANAGEMENT| SURVEYING SERVICES |